COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAIN AT 18TH A CROSS BAGALAGUNTE IN BAGALAGUNTE IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : EE/DD/AS/127/17-18. Dt 26-9-2017
EE/TS/163/17-18. Dt 26-9-17

3. Head of Account which is Chargeable : P-3111

4. Work Order No. & Dt : EE/DD/WO/130/17-18. Dt 18-12-2017.

5. Name of Contractor : **SRI. L.RAGHUNANDAN**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 623/17-18

8. Check measurement of the Asst. : M.B. No. 623/17-18 Page No. 62211

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE. T. Dasarahalli Division. Page No. 62219

incharge of the work :

10. a) Asst. Engineer : Manjunath. D.S.

b) Asst. Exe. Engineer : Shivakumar Odeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00 Lakhs.	4915100=00	—	84900=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W.I.4

Shivakumar Odeyar
ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
29/9/17

EXECUTIVE ENGINEER - 2
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )